



15 Hour Check-Up Procedures

<i>Pre Start-Up Check Up</i>	Installer	Customer
Check engine anti freeze level and make sure liquid heat exchangers are bled and topped off.		
Check engine oil.		
Check Cat pump oil.		
Check blower oil.		
Check pump belt for proper tension / alignment.		
Check the waste tank lint basket. Explain the importance of keeping it clean and the impact it may have on the blower if not maintained.		
Check blower inlet filters.		
Check all hoses for leaks.		
Check Engine mounting nuts and bolts for tightness.		
Check Blower bolts for tightness.		
Check Pump bolts for tightness.		
Check the throttle cable assembly; make sure it is tight.		
Check the choke cable assembly; make sure it is tight.		
Check the belt tension for proper tension. Adjust if necessary.		
Check all wiring for tightness and secure if needed.		
Check the fuel tap for any leaks or damage.		
Check the diverter linkage for proper alignment. (If equipped)		
Check the diverter bolts and nuts for proper tightness.		
Check the mix tank filters (make sure they are clean) and explain the importance of keeping them clean.		

Notes: _____



<i>Start-Up / Running Machine Check Up</i>	Installer	Customer
Check for exhaust leaks.		
Check for oil leaks.		
Check the thermostat functionality. Make sure the thermostat controls the temperature in accordance with the water temperature gauge. (+ - 10 degrees)		
Check all gauges for proper functionality.		
Check all hoses and fittings for leaks.		
Check the chemical metering system for proper metering.		
Check the unit for unauthorized components that could void the warranty or make the unit operate improperly.		
Test the APO for proper functionality. (If equipped)		
Check float in waste tank for proper shut down. Explain to the customer that the float cannot sense foam if present.		
Check the vacuum relief valve to be sure that it is free of debris and functioning properly. Explain the importance of keeping this valve clean and lubricated.		
Vacuum should be set between 12-15".		
Make sure that the customer understands that the vehicle doors need to be open at all times while running the equipment.		

Important Customer / Dealer Information

Name of Equipment Owner: _____

Name Of Company: _____

Phone Number: _____

In Service date: / / Date of 15-Hour Check-Up: / /

Distributor Purchased From: _____

Engine Serial Number: _____

To be completed and returned to PowerClean Industries.
8901 W 192nd Street, Mokena IL 60448